

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT			1. CONTRACT ID CODE	PAGE OF PAGES	
			J	1	5
2. AMENDMENT/MODIFICATION NO. 0002	3. EFFECTIVE DATE 17-Aug-2021	4. REQUISITION/PURCHASE REQ. NO. N6275821RCFS035		5. PROJECT NO.(If applicable)	
6. ISSUED BY NAVSUP FLC YOKOSUKA SASEBO OFFICE PSC 476 BOX 6 FPO AP 96322-0001	CODE N68246	7. ADMINISTERED BY (If other than item 6)		CODE	
		See Item 6			
8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)			X	9A. AMENDMENT OF SOLICITATION NO. N6824621Q0045	
			X	9B. DATED (SEE ITEM 11) 28-Jul-2021	
				10A. MOD. OF CONTRACT/ORDER NO.	
				10B. DATED (SEE ITEM 13)	
CODE			FACILITY CODE		
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS					
<input checked="" type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer <input checked="" type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning <u>1</u> copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.					
12. ACCOUNTING AND APPROPRIATION DATA (If required)					
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACT ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.					
A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.					
B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).					
C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:					
D. OTHER (Specify type of modification and authority)					
E. IMPORTANT: Contractor <input type="checkbox"/> is not, <input type="checkbox"/> is required to sign this document and return _____ copies to the issuing office.					
14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.) The purpose of this Amendment 0002 is to make the following changes. 1) Q and A on Statement of Work (SOW). 2) Extend the closing time and date from 1000hrs, 17 August 2021 to 1000hrs, 27 August 2021. See the continuation sheet.					
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.					
15A. NAME AND TITLE OF SIGNER (Type or print)			16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)		
			TEL: _____ EMAIL: _____		
15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA		16C. DATE SIGNED	
_____ (Signature of person authorized to sign)		BY _____ (Signature of Contracting Officer)		17-Aug-2021	

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:

AMEND 0002

STATEMENT OF WORK

1 SCOPE:

1.1 The purpose of this procurement is to Procure, Deliver and Erect Unit Work Stations to fit in a 4m x 10m area. Specific specification include with the SOW (Japanese/English) that the Contractor intends to deliver is required to fit the requirements of the end user.

Q1: Based upon para 2.2.2, it will be 6M x 7.2M, which will not meet 4M x 10M. Please advise which requirement to be prioritized.

A.1: Deep 6m x Wide 7.2m + around 1.2m (stairs) x High 5m in prioritized.

1.2 Location of work: Dry Dock 2 SEMAT in U.S. Naval Base Sasebo Japan

1.3 The contractor shall coordinate the delivery schedule with the Government Point of Contact (POC) to minimize interruption of a work and accomplish all requirements on this SOW and other related works during this period. Work site is available after award date, and the contractor shall accomplish the work by 31 December 2021.

2 REQUIREMENTS:

2.1 The contractor shall provide all personnel, material, equipment, tools, transportation, and other items and service necessary to erect unit house work stations (appropriate numbers in the area) at Dry Dock 2 to meet the following minimum

Dry Dock 2 Unit House Work Stations

2.1.1 3 units of prefabricated houses on the 1st floor and 3 units on the 2nd floor– Gray with dark trim.

2.2.2 1 unit size approx. 6000 mm x approx. 2400 mm x approx. 2500 mm.

2.2.3 One set of stairs and exits on either side (one side only).

Q2: Do you mean 3 units connected together, with the right unit on the right and left unit on the left, each with its own stairs and exit?

A2: There are two exit doors on the first floor, one exit door on the second floor, and stairs. Please see attached.

Q3: Please specify the number and location of the entrance on the 1st floor.

A3: Please see attached.

Q4: Do you need eaves on the stairs and doorways?

A4: Yes.

2.2.4 110V Power 75A distribution panel box breaker box outside first floor.

Q5: Do you need a key?

A5: Yes. We need three for each door.

2.2.5 At least six (6) wall receptacles per unit are required.

Q6: It is described as "Eight wall outlets para 2.2.25 in terms of quantity alone, the para 2.2.25 meets the requirements of 2.2.5, but is this quantity for each unit or for each floor?

A6: This is quantity for each floor.

Q7: Is there a preferred location for installation? A7: Yes.

Q8: Para 2.2.25 said that eight wall outlets. Is it okay for us to think this meaning is to provide 3 outlets with double receptacles in each at both side units and 2 outlets with triple receptacles in each at middle unit? A8: Yes. Good idea.

2.2.6 2 Air Conditioning Units per each floor.

Q9: Is the air conditioner heavy salt resistant?

A9: Yes. Installation place is near the sea place.

2.2.7 Rust proof paint is required on the frame of the unit house and the staircase.

2.2.8 The doors of the doorway are hinged door, but don't have to be cypher lock.

2.2.9 Front and back windows for central units with screen mesh.

Q10: Does this screen mesh mean screen door or do you mean the blinds?

A10: Each window requires a screen door and blinds.

Q11: How many windows do you require to install on the front and rear walls?

A11: Please see attached.

2.2.10 Front, back and side windows for both end units with screen mesh.

Q12: Does this screen mesh mean screen door or do you mean the blinds?

A12: Each window requires a screen door and blinds.

Q13: How many windows do you require to install on the front, rear and both sides of walls?

A13: Please see attached.

2.2.11 Standard ceiling lights are acceptable.

2.2.12 Floor smooth surface.

2.2.13 The foundation of the unit house shall be concrete blocks.

2.2.14 Stairs need handrails.

Q14: Do you need a roof on the stairs?

A14: Yes.

Q15: Is the stair handrail need on one side (outside) or on both sides (outside and building side)?

A15: On both sides if possible. If no one falls into the gap between the building and the stairs, one side.

~~2.2.15 As per price attached quote of itemized material.~~

2.2.15 Metal lead-in panel with key on the outside of the 1st floor (for optical fiber and telephone).

2.2.16 Outside electric receptacle.

Q16: Is the external outlet only one?

A16: Yes.

2.2.17 Rain Gutters.

2.2.18 Window blinds – Ivory/Cream Color.

Q17: Is the width of the blind slats 25mm?

A17: Yes. Around 25 mm is preferable.

Q18: Are they installed to all windows?

A18: Yes. Each window requires a screen door and blinds.

2.2.19 Home distribution board inside each floor (main earth leakage breaker 110V50A child breaker 110V20A x 8).

2.2.20 A metal light electric box with a key inside the 1st floor (32 CAT5E cables from the 1st and 2nd floors are put together in this, and the extra length is all 10m).

2.2.21 Eight LAN and TEL outlets embedded in the wall of each floor (LAN and TEL use CAT5E Cable).

2.2.22 Ventilation fan equipment on each floor Ventilation fan 200 mm and outdoor hood

2.2.23 LED Lighting – 9 LED's on each floor.

Q19: It's required 9 LEDs per floor, but what is the Watt?

A19: The watt is 40W. The color is neutral white.

Q20: What is the desired installation location?

A20: The installation location is D / D # 2 SEMAT area.

2.2.24 Eight wall outlets.

3 GOVERNMENT FURNISHED MATERIAL/EQUIPMENT: None.

4 NOTE:

4.1 Security Requirements: The contractor shall comply with the security requirements of Commander, U.S. Fleet Activities Sasebo (CFAS).

4.2 Government Point of Contact (POC): will be provided upon award.

Remarks: Contractors don't need to connect the wires from the outside to the distribution board.

Q21: Is there a requirement for the number of doors to be installed in each unit?

A21: Yes. There are two exit doors on the first floor, one exit door on the second floor, and stairs. Please see attached.

Q22: Are there any requirements for the location and number of windows to be installed in each unit and on each floor?

A22: Yes. Please see attached.

Q23: Are concrete entrance blocks to the first floor door required to adjust the height of the foundation blocks?

A23: Yes. We need it.

Q24: Is it necessary to take measures against typhoons? If so, please provide the details. (i.e. a wind-resistant curing block, tying a wire or chain from the top of the unit to two tying blocks.)

A24: Yes. To prevent typhoons, use a wire or chain from the top of the container to tie it to a wind-resistant curing block. You need at least two place. Depending on the location of the doors and stairs, you may need to connect four place.

SECTION SF 1449 - CONTINUATION SHEET

SOLICITATION/CONTRACT FORM

The required response date/time has changed from 17-Aug-2021 10:00 AM to 27-Aug-2021 10:00 AM.

The following have been modified:

ITEM DESCRIPTION

STATEMENT OF WORK

1 SCOPE:

1.1 The purpose of this procurement is to Procure, Deliver and Erect Unit Work Stations to fit in a 4m x 10m area. Specific specification include with the SOW (Japanese/English) that the Contractor intends to deliver is required to fit the requirements of the end user.

1.2 Location of work: Dry Dock 2 SEMAT in U.S. Naval Base Sasebo Japan

1.3 The contractor shall coordinate the delivery schedule with the Government Point of Contact (POC) to minimize interruption of a work and accomplish all requirements on this SOW and other related works during this period. Work site is available after award date, and the contractor shall accomplish the work by 31 December 2021.

2 REQUIREMENTS:

2.1 The contractor shall provide all personnel, material, equipment, tools, transportation, and other items and service necessary to erect unit house work stations (appropriate numbers in the area) at Dry Dock 2 to meet the following minimum

Dry Dock 2 Unit House Work Stations

2.1.1 3 units of prefabricated houses on the 1st floor and 3 units on the 2nd floor– Gray with dark trim.

2.2.2 1 unit size approx. 6000 mm x approx. 2400 mm x approx. 2500 mm.

2.2.3 One set of stairs and exits on either side (one side only).

2.2.4 110V Power 75A distribution panel box breaker box outside first floor.

2.2.5 At least six (6) wall receptacles per unit are required.

2.2.6 2 Air Conditioning Units per each floor.

2.2.7 Rust proof paint is required on the frame of the unit house and the staircase.

2.2.8 The doors of the doorway are hinged door, but don't have to be cypher lock.

2.2.9 Front and back windows for central units with screen mesh.

2.2.10 Front, back and side windows for both end units with screen mesh.

2.2.11 Standard ceiling lights are acceptable.

2.2.12 Floor smooth surface.

- 2.2.13 The foundation of the unit house shall be concrete blocks.
- 2.2.14 Stairs need handrails.
- 2.2.15 As per price attached quote of itemized material.
- 2.2.16 Metal lead-in panel with key on the outside of the 1st floor (for optical fiber and telephone).
- 2.2.17 Outside electric receptacle.
- 2.2.18 Rain Gutters.
- 2.2.19 Window blinds – Ivory/Cream Color.
- 2.2.20 Home distribution board inside each floor (main earth leakage breaker 110V50A child breaker 110V20A x 8).

2.2.21 A metal light electric box with a key inside the 1st floor (32 CAT5E cables from the 1st and 2nd floors are put together in this, and the extra length is all 10m).

2.2.22 Eight LAN and TEL outlets embedded in the wall of each floor (LAN and TEL use CAT5E Cable).

2.2.23 Ventilation fan equipment on each floor Ventilation fan 200 mm and outdoor hood

2.2.24 LED Lighting – 9 LED's on each floor.

2.2.25 Eight wall outlets.

3 GOVERNMENT FURNISHED MATERIAL/EQUIPMENT: None.

4 NOTE:

4.1 Security Requirements: The contractor shall comply with the security requirements of Commander, U.S. Fleet Activities Sasebo (CFAS).

4.2 Government Point of Contact (POC): will be provided upon award.

Remarks:

Contractors doesn't need to connect the wires from the outside to the distribution board.

(End of Summary of Changes)