

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT			1. CONTRACT ID CODE J	PAGE OF PAGES 1 3
2. AMENDMENT/MODIFICATION NO. 0001	3. EFFECTIVE DATE 30-Jul-2021	4. REQUISITION/PURCHASE REQ. NO. N6275821RCFS035		5. PROJECT NO.(If applicable)
6. ISSUED BY NAVSUP FLC YOKOSUKA SASEBO OFFICE PSC 476 BOX 6 FPO AP 96322-0001	CODE N68246	7. ADMINISTERED BY (If other than item 6) See Item 6		
8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)		X	9A. AMENDMENT OF SOLICITATION NO. N6824621Q0045	
		X	9B. DATED (SEE ITEM 11) 28-Jul-2021	
			10A. MOD. OF CONTRACT/ORDER NO.	
			10B. DATED (SEE ITEM 13)	
CODE	FACILITY CODE			
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS				
<input checked="" type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer <input type="checkbox"/> is extended, <input checked="" type="checkbox"/> is not extended. Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning <u>1</u> copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.				
12. ACCOUNTING AND APPROPRIATION DATA (If required)				
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACT ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.				
A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.				
B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).				
C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:				
D. OTHER (Specify type of modification and authority)				
E. IMPORTANT: Contractor <input type="checkbox"/> is not, <input type="checkbox"/> is required to sign this document and return _____ copies to the issuing office.				
14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.) The purpose of this amendment is to replace SOW in N6824621Q0045. Closing date, 17 Aug 2021, 10:00 AM, is not changed. See the continuation sheet.				
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.				
15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)		
		TEL:	EMAIL:	
15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA		16C. DATE SIGNED
_____ (Signature of person authorized to sign)		BY _____ (Signature of Contracting Officer)		30-Jul-2021

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 1449 - CONTINUATION SHEET

The following have been modified:

ITEM DESCRIPTION

STATEMENT OF WORK

1 SCOPE:

1.1 The purpose of this procurement is to Procure, Deliver and Erect Unit Work Stations to fit in a 4m x 10m area. Specific specification include with the SOW (Japanese/English) that the Contractor intends to deliver is required to fit the requirements of the end user.

1.2 Location of work: Dry Dock 2 SEMAT in U.S. Naval Base Sasebo Japan

1.3 The contractor shall coordinate the delivery schedule with the Government Point of Contact (POC) to minimize interruption of a work and accomplish all requirements on this SOW and other related works during this period. Work site is available after award date, and the contractor shall accomplish the work by 31 December 2021.

2 REQUIREMENTS:

2.1 The contractor shall provide all personnel, material, equipment, tools, transportation, and other items and service necessary to erect unit house work stations (appropriate numbers in the area) at Dry Dock 2 to meet the following minimum

Dry Dock 2 Unit House Work Stations

2.1.1 3 units of prefabricated houses on the 1st floor and 3 units on the 2nd floor– Gray with dark trim.

2.2.2 1 unit size approx. 6000 mm x approx. 2400 mm x approx. 2500 mm.

2.2.3 One set of stairs and exits on either side (one side only).

2.2.4 110V Power 75A distribution panel box breaker box outside first floor.

2.2.5 At least six (6) wall receptacles per unit are required.

2.2.6 2 Air Conditioning Units per each floor.

2.2.7 Rust proof paint is required on the frame of the unit house and the staircase.

2.2.8 The doors of the doorway are hinged door, but don't have to be cypher lock.

2.2.9 Front and back windows for central units with screen mesh.

2.2.10 Front, back and side windows for both end units with screen mesh.

2.2.11 Standard ceiling lights are acceptable.

2.2.12 Floor smooth surface.

2.2.13 The foundation of the unit house shall be concrete blocks.

2.2.14 Stairs need handrails.

2.2.15 As per price attached quote of itemized material.

2.2.16 Metal lead-in panel with key on the outside of the 1st floor (for optical fiber and telephone).

2.2.17 Outside electric receptacle.

2.2.18 Rain Gutters.

2.2.19 Window blinds – Ivory/Cream Color.

2.2.20 Home distribution board inside each floor (main earth leakage breaker 110V50A child breaker 110V20A x 8).

2.2.21 A metal light electric box with a key inside the 1st floor (32 CAT5E cables from the 1st and 2nd floors are put together in this, and the extra length is all 10m).

2.2.22 Eight LAN and TEL outlets embedded in the wall of each floor (LAN and TEL use CAT5E Cable).

2.2.23 Ventilation fan equipment on each floor Ventilation fan 200 mm and outdoor hood

2.2.24 LED Lighting – 9 LED's on each floor.

2.2.25 Eight wall outlets.

3 GOVERNMENT FURNISHED MATERIAL/EQUIPMENT: None.

4 NOTE:

4.1 Security Requirements: The contractor shall comply with the security requirements of Commander, U.S. Fleet Activities Sasebo (CFAS).

4.2 Government Point of Contact (POC): will be provided upon award.

Remarks:

Contractors doesn't need to connect the wires from the outside to the distribution board.

(End of Summary of Changes)